



LEGEND

- PHASE 0 Intersection Taxiways A & C
- PHASE 1A Runway 9R-27L between Runways 5-23 & 14-32 / Runway 9R-27L East of Runway 14-32 / Hangar 4 Ramp / FBO Ramp
- PHASE 1B Runway 14-32 Intersection
- PHASE 2 Runway 9R-27L from Intersection of Runway 5-23 West to End / FBO Ramp / Hangar 4 Ramp
- PHASE 3 Taxiway A between Runway 5-23 and Taxiway C / Flight Education Ramp / Hangar 5 Ramp
- PHASE 4 West Ramp

PHASING NOTES

- PHASE 0** June 10 – June 30
Airport Management issues NOTAM temporarily closing Taxiway C south and a portion of Taxiway A at Intersection of Taxiway A and Taxiway C.
Lighted barricades are placed in locations marked for PHASE 0.
Upon completion of construction work, barricades are removed and NOTAM cancelled.
- PHASE 1A** June 15 – July 22
Airport Management issues NOTAM temporarily closing Runway 9R-27L, Taxiway A East of Taxiway D, FBO, and Hangar 4 Ramp areas.
Lighted barricades are placed in locations marked for PHASE 1A. Lighted runway closure markers are placed on Runway 9R-27L.
- PHASE 1B** June 30 – July 22
Airport Management issues NOTAM temporarily closing Runway 14-32 and Taxiway D.
Lighted barricades are placed in locations marked for PHASE 1B.
Upon completion of construction work, barricades for Runway 14-32, Taxiway C, Taxiway D, and Taxiway A east of Taxiway D are removed and Runway 14-32, Taxiway C, Taxiway D, and Taxiway A NOTAMS cancelled and areas reopened.
- PHASE 2** July 23 – August 10
Airport Management issues NOTAM closing Runway 5-23, Taxiway E, and Taxiway A from Runway 5-23 intersection westward.
Lighted barricades are placed in locations marked for PHASE 2.
Upon completion of construction work, barricades are removed, lighted runway closure markers removed, NOTAMS cancelled reopening Taxiway E, Taxiway A from Runway 5-23 intersection westward, Runway 5-23, Runway 9R-27L, FBO Ramp, and Hangar 4 Ramp.
- PHASE 3** August 10 – September 25
Airport Management issues NOTAM temporarily closing Taxiway A between Runway 5-23 to just west of Taxiway C, a portion of the FBO Ramp parking and Flight Education Ramp.
Lighted barricades are placed in locations marked for PHASE 3.
Upon completion of construction work, barricades are removed, and NOTAM cancelled reopening Taxiway A and these ramp areas.
- PHASE 4** September 25 – November 6
Airport Management issues a NOTAM temporarily closing the westernmost part of the West Ramp parking area.
Lighted barricades are placed in locations marked for PHASE 4.
Upon completion of construction work, barricades are removed, and NOTAM cancelled reopening this ramp area.



NO.	DATE	DESCRIPTION
REVISIONS		
		OSU PROJECT NUMBER 315-2002-931-1
		AIRPORT PAVEMENT REHABILITATION
		AIRPORT REHABILITATION - SOUTH RUNWAY AND RAMP
PREPARED FOR		
THE OHIO STATE UNIVERSITY COLUMBUS, OHIO		
PREPARED BY		
STANTEC CONSULTING SERVICES, INC. 1500 LAKESHORE DRIVE, SUITE 100 COLUMBUS, OHIO 43204		
SAFETY PHASING PLAN		
OSU PROJ. NO.	COMM. NO.	DATE
315-2002-931-1	74855P	12/19/08
DRAWN BY	BKC	SHEET #
		99